international islamic	VERSION/ISSUE NO.: 01
UNIVERSITY MALAYSIA	REVISION NO.: 01
MANAGEMENT OF UPGRADING PROJECTS (POST-CONTRACT) FOR PROJECTS VALUE RM20,000 TO RM500,000	EFFECTIVE DATE: 19/10/2020
DOCUMENT NO. : IIUM/DEV/RENOV/03	PAGE: 1 of 4

MANAGEMENT OF UPGRADING PROJECTS (POST-CONTRACT) FOR PROJECTS VALUE RM20,000 TO RM500,000

Prepared By :-		Approved By :-		
Name	:	Hazlina Mazlan	Name	: Asst. Prof. Dr. Rustam Khairi Zahari
Position	:	Deputy Director (QS)	Position	: Director Development Division
Date	:	19/10/2020	Date	: 19/10/2020

INTERNATIONAL ISLAMIC	VERSION/ISSUE NO. : 01
UNIVERSITY MALAYSIA	REVISION NO. : 01
MANAGEMENT OF UPGRADING PROJECTS (POST-CONTRACT) FOR PROJECTS VALUE RM20,000 TO RM500,000	EFFECTIVE DATE: 19/10/2020
DOCUMENT NO. : IIUM/DEV/RENOV/03	PAGE: 2 of 4

1. **OBJECTIVE**

This procedure is prepared to describe the process involved during the post-contract stage for Upgrading Projects value RM20,000 to RM500,000 in order to ensure projects are implemented in accordance to the policies and procedures.

2. SCOPE

This procedure covers all the IIUM Upgrading Projects managed by the Development Division.

3. **DEFINITION/ABBREVIATION**

Definition:

3.1 End-User : Kulliyyah/Centre/Division/Institute/Office of IIUM

Abbreviation:

3.2 IIUM : International Islamic University Malaysia

3.3 EOT : Extension of Time

3.4 CPC : Certificate of Practical Completion

3.5 CNC : Certificate of Non-Completion

3.6 DLP : Defects Liability Period

3.7 CMGD : Certificate of Completion of Making Good Defects

INTERNATIONAL ISLAMIC	VERSION/ISSUE NO.: 01
UNIVERSITY MALAYSIA	REVISION NO. : 01
MANAGEMENT OF UPGRADING PROJECTS (POST-CONTRACT) FOR PROJECTS VALUE RM20,000 TO RM500,000	EFFECTIVE DATE: 19/10/2020
DOCUMENT NO. : IIUM/DEV/RENOV/03	PAGE: 3 of 4

4. RESPONSIBILITY AND DETAILED PROCEDURE

RESPONSIBILITY	DETAILED PROCEDURE
	Note: Refer to the attached S.O.P.

international islamic	VERSION/ISSUE NO. : 01
UNIVERSITY MALAYSIA	REVISION NO. : 01
MANAGEMENT OF UPGRADING PROJECTS (POST-CONTRACT) FOR PROJECTS VALUE RM20,000 TO RM500,000	EFFECTIVE DATE: 19/10/2020
DOCUMENT NO. : IIUM/DEV/RENOV/03	PAGE: 4 of 4

5. RECORDS (any documents produced in the established procedure such as forms, approval letters, log book, timetable/schedule, etc.)

NO.	RECORDS	LOCATION	RETENTION PERIOD	RESPONSIBILITY
1	Contract Document	Filing Cabinet	5 Years	Sen. Assistant QS
2	Certificate of Practical Completion	Filing Cabinet	5 Years	Administrative Assistant
3	Certificate of Completion of Making Good Defects	Filing Cabinet	5 Years	Administrative Assistant

6. FLOWCHART : As per attached.

7. APPENDICES : Appendix 1 : Checklist for Preparation of

Contract Document

Appendix 2 : Inspection Form

Appendix 3 : Handing Over Form

Appendix 4 : Evaluation of Contractor's

Performance Form

Appendix 5 : Defects Form

INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA DEVELOPMENT DIVISION


VERSION NO. : 01

REVISION NO. : 01

EFFECTIVE DATE : 19/10/2020

PAGE : 1/2

S.O.P. for Management of Upgrading Projects (Post-Contract) (for Projects value RM20,000 to RM500,000)



Cont'd

INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA DEVELOPMENT DIVISION


VERSION NO. : 01

REVISION NO. : 01

EFFECTIVE DATE : 19/10/2020

PAGE : 2/2

S.O.P. for Management of Upgrading Projects (Post-Contract) (for Projects value RM20,000 to RM500,000)



Works Station: DEV Version No.: 01 Revision No.: 01 Effective Date: 19/10/2020

DEVELOPMENT DIVISION, IIUM

CHECKLIST FOR PREPARATION OF CONTRACT DOCUMENT

	(FOR QUOTATION)	
1.	Cover i. Title of Project ii. Contract No. iii. Name of Parties Involved - Development Division - Contractor - Consultant (if any)	
2.	Table of Contents	
3.	Section A - Instruction to Tenderers	
4.	Section B - Conditions of Contract i. Conditions of Contract approved by OLA	
5.	Section C - Form of Quotation i. Form of Quotation	
6.	Section D - Letter of Award i. Original Letter of Award ii. Acknowledgement by Contractor iii. Successful Bidder's Declaration - Appendix G iv. If there is Price Negotiation: - Minutes of Price Negotiation Meeting - Letter from Contractor on the Reduced Price - Approval from IIUM Approving Authority on the Reduced Price	
7.	Section E - Final Summary of Quotation	
8.	Section F - Bill of Quantities	
9.	Section G - Drawings (if any)	
10.	Section H - Appendices i. Appendix A - Contractor's Particular ii. Appendix B - Contractor's Organisation Chart iii. Appendix C - List Of Contractor's Present Jobs iv. Appendix D - List Of Contractor's Previous Jobs v. Appendix E - List Of Equipment & Tools vi. Appendix F - Bidder's Declaration vii. Appendix G - Company Profile	

Work Station : DEV Version No. : 01 Revision No. : 00

Date: 23/10/2017 Page: 1/3

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(ARCHITECTURAL WORKS)

Name of Project	:	
Name of Contractor	:	

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	COMMENTS/ REMARKS
1.	Brickwork/ Gypsum Board/ Cement Board			
	• alignment			
	• verticality			
	• stiffener			
2.	Plastering			
	• thickness			
	• surface leveling			
	• trueness of corner			
	• joint			
	· cracklines after harden			
3.	Painting			
	• surface preparation			
	• 1 layer undercoat			
	· 2 layers finishing coat			
4.	Screeding			
	• thickness			
	• level			
	• finishing			
	• joints			
	· dividing strip			
5.	Floor tiling			
	• type/material			
	• size			
	• alignment			
	• level			
	• finishing			
	• skirting			

Work Station : DEV Version No. : 01 Revision No. : 00

Date: 23/10/2017 Page: 1/2

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(CIVIL & STRUCTURAL WORKS)

Name of Project	:	
Name of Contractor	:	

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	COMMENTS REMARKS
1.	Setting Out			
2.	Excavation Work			
۷.				
	• dimension			
	• depth			
3.	Footing			
	• size			
	• alignment			
	• formwork			
	• reinforcement			
	• concreting			
4	0.1			
4.	Column stump			
	• size			
	• alignment			
	• formwork			
	• reinforcement			
	• concreting			
5.	Column			
	• size			
	• alignment			
	• formwork			
	• reinforcement			
	• concreting			
6.	Ground Beam			
0.	• size			
	• alignment			
	• formwork		+	
	• reinforcement			
	• concreting			
		1	i	

Work Station : DEV

Version No. : 01 Revision N	Io. : 00
Date: 23/10/2017 Pag	ge: 2/2

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
7.	Ground Floor Slab			
	• dimension			
	• level			
	• formwork			
	• reinforcement			
	• concreting			
8.	Upper Floor Beam			
	• size			
	• alignment			
	• formwork			
	• reinforcement			
	• concreting			
9.	Upper Floor Slab			
	• dimension			
	• level			
	• formwork			
	• reinforcement			
	• concreting			
10.	Roof beam			
	• size			
	• alignment			
	• formwork			
	• reinforcement			
	• concreting			

Inspected by:	Contractor's representative:
Signature	Signature
Name:	Name:
Date:	Date:

Work Station : DEV Version No. : 01 Revision No. : 00 Date : 23/10/2017 Page : 2/3

NO.	DESCRIPTION	OK	NOT OK	REMARKS
		(✓)	(X)	
6.	Wall tiling			
	• type/material			
	• size			
	• alignment			
	• height			
	• finishing			
7.	Vinyl sheet/vinyl tile/carpet			
	· cleanliness of screeding			
	 damp proof glue/adhesive 			
	• size			
	• alignment			
	• joints			
	• skirting			
8.	Door			
	• type/material			
	• size			
	• frame			
	• painting			
	• fixing/firmness			
9.	Window			
	• type/material			
	• size			
	• frame			
	• painting			
	• fixing/firmness			
10.	Ceiling			
	• type/material			
	• size			
	• joints			
	• level			
11.	Plumbing Works			
	• type/material			
	• size			
	• jointing			

Work Station : DEV Version No. : 01 Revision No. : 00 Date : 23/10/2017 Page : 3/3

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
		(*)	(A)	
12.	Discharge pipe			
	• type/material			
	• size			
	• jointing			
13.	Overall cleanliness of work			
14.	Safety			
	• signage/barricade			_
				_

Inspected by:	Contractor's representative:
Signature	Signature
Name:	Name:
Date:	Date:

Work Station : DEV Version No. : 01 Revision No. : 00

Date: 23/10/2017 Page: 1/4

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(ELECTRICAL WORKS)

Name of Project	:	
Name of Contractor	:	

NO.	DESCRIPTION	OK	NOT OK	COMMENTS/
		(√)	(X)	REMARKS
Α.	GENERAL LIGHTING AND			
	POWER AND LIGHT FITTING			
1	T 0 11			
1.	Type of cable			
	Size of cable			
2.	Size of cable			
2	Dining/aanduit wask			
3.	Piping/conduit work			
4.	Wiring work			
4.	willing work			
5.	Power outlet / switch socket			
	• type			
	· position			
	• quantity			
	· capacity			
6.	Light fitting			
	• type			
	• size			
	• quantity			
	• position			
	• installation			
	• switches			
	• warranty			

Work Station : DEV Version No. : 01 Revision No. : 00 Date : 23/10/2017 Page : 2/4

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
7.	Exhaust fan / wall fan / ceiling fan			
	• type			
	· size			
	• quantity			
	• position			
0	T 1.			
8.	Isolator (GDN//TDN)			
	• type (SPN/TPN)			
	· quantity			
	· position			
9.	Earthing System			
9.	• earth electrode 16mm diameter			
	• earth chamber			
	• earth electrode plate			
	• clamp / clip / saddle • air terminal			
	• ohm reading			
10.	Testing & Commissioning			
11.	Finishing / making good work			
12.	Submission of single line diagram /			
	layout drawing approved by			
	competent person			
В.	EXTERNAL LIGHTING			
ъ.	EXTERNAL EIGHTING			
1.	Туре			
	a:			
2.	Size			
3.	Quantity			
4.	Location			
5.	Installation			
6.	PVC / SWC / PVC Cable			

Work Station : DEV Version No. : 01 Revision No. : 00 Date : 23/10/2017 Page : 3/4

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
7.	Building Automation System Control			
8.	Anti-rust primer			
С.	DISTRIBUTION BOARD			
1.	Type / material			
2.	Segregation of circuit			
3.	Busbar			
4.	Terminal block			
5.	Miniature Circuit Breaker (MCB)			
6.	Moulded Case Circuit Breaker (MCCB)			
7.	Earth Leakage Circuit Breaker (ELCB)			
8.	Main Switch			
9.	Labels			
D.	SOUND & PUBLIC ADDRESS SYSTEM			
1.	Antenna			
2.	Centre control console			
3.	Amplifier			
4.	Input/master modules			
5.	AM/FM radio tuners			

Work Station: DEV Version No.: 01 Revision No.: 00 Date: 23/10/2017 Page: 4/4

				Date: 23/10/2017 Page: 4/4
NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
6.	Speaker			
7.	Volume Control Unit			

		()	
6.	Speaker		
7.	Volume Control Unit		
8.	Equipment Rack		
9.	PVC Cable		
10.	Wiring / conduit work		
11.	Microphones		
12.	Battery		
13.	Switches		
14.	Sound pressure level – 96db/1 n/1 m		
15.	Testing & Commissioning		
16.	Warranty		

Inspected by: Contractor's re	spresemanve.
Signature Signature	
Name:	
Date:	

Work Station : DEV Version No. : 01 Revision No. : 00 Date : 23/10/2017 Page : 1/2

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(MECHANICAL WORKS)

Name of Project	:	
Name of Contractor	:	

	1			
NO.	DESCRIPTION	OK	NOT OK	COMMENTS/
Α.	AIR-CONDITIONING SPLIT	(✓)	(X)	REMARKS
Α.	UNIT SYSTEM			
	CIVIT STSTEW			
1.	Brand			
2.	Type			
3.	Harra navyar (lan)			
3.	Horse power (hp)		+	
4.	British Thermal Units (BTU)			
	Differ Therman emb (D1e)			
5.	Piping/drainage work			
6.	Wiring work			
7.	Power load to in-coming			
/.	Fower load to III-coming			
8.	Switches / Starter Panel			
9.	Remote control			
4.0				
10.	Testing & Commissioning			
11.	Finishing / making good work			
11.	1 moning / maxing good work			
12.	Warranty			
В.	FIRE PROTECTION			
	- CO ₂ SYSTEM / FM 200			
1.	Brand			
1.	Dianu			
2.	Valve		+	
	1		1	

Work Station : DEV Version No. : 01 Revision No. : 00 Date : 23/10/2017 Page : 2/2

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
3.	Piping work			
4.	Wiring work			
5.	Control panel			
6.	Battery			
7.	Smoke detector/heat detector/sprinkler			
8.	Earthing system			
10.	Testing & Commissioning			
11.	Finishing / making good work			
12.	Warranty			
В.	FIRE PROTECTION -PORTABLE FIRE EXTINGUSHER			
1.	Certificate			
2.	Valve			
3.	Quantity			
4.	Location			
5.	Installation work			

Inspected by:	Contractor's representative:
Signature	Signature
Name:	Name:
Date:	Date:

Work Station : DEV Version No. : 01 Revision No. : 00

Date: 23/10/2017 Page: 1/1

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(FURNITURE)

Name	of Project :			
Name	of Contractor :			
NO.	DESCRIPTION	OK (✓)	NOT OK (X)	COMMENTS/ REMARKS
1.	Size			
1.	5120			
2.	Material			
3.	Colour			
4.	Quantity			
5.	Quality of workmanship			
Inspec	ted by:		Contractor's r	epresentative:
Signati Name Date:			Signature Name: Date:	
Luic.			240.	

Work Station : DEV Version No. : 02 Revision No. : 00

Date: 23/10/2017 Page: 1/2

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(INFRASTRUCTURE WORKS)

Name of Project	:	
Name of Contractor	:	

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	COMMENTS/ REMARKS
1.	Road Works			
	• right of way / alignment			
	• excavation work			
	• excavation of unsuitable material			
	• width			
	• formation level/sub-grade			
	(including compaction)			
	• sub-base (incl. compaction)			
	 road base (incl. compaction) 			
	• binder course (incl. compaction)			
	 wearing course 			
	· road kerb			
	- size			
	- painting			
	 road marking and signage 			
	• scupper drain	<u> </u>		
2.	Drainage Works			
	• excavation			
	• dimension			
	• invert level			
	· type			
	- cast in-situ			
	- precast			
	- clay drain			
	- culvert			
	• size			
	• reinforcement work (if any)			
	• concreting of base (if any)			
	• brickwork (if any)			
	• weephole			
	• jointing			

APPENDIX 4
Work Station : DEV Version No.: 02 Revision No.: 00 Date: 23/10/2017 Page: 2/2

NO.	DESCRIPTION	OK (✓)	NOT OK (X)	REMARKS
	· drain cover			
	- precast			
	- mild steel grating			
	- reinforced fibre			
3.	Earthwork			
	• boundary			
	• site clearing			
	• stripping of top soil			
	• excavation of unsuitable material			
	• cutting			
	- slope (1:1.5)			
	- compaction			
	• filling			
	- slope (1:2)			
	- compaction			
	• earth drain			
	• earth bund			
4	D' 1 D 1			
4.	River and Pond			
	• alignment			
	• bed level			
	retaining works (if any)			
	· width			

Inspected by:	Contractor's representative:
Signature	Signature
Name:	Name:
Date:	Date:
Date.	Date.

Work Station : DEV Version No. : 01 Revision No. : 00

Date: 23/10/2017 Page: 1/1

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

INSPECTION FORM

(LANDSCAPE WORKS)

Name of	of Project : _			
Name o	of Contractor : _			
NO.	DESCRIPTION	OK (✓)	NOT OK (X)	COMMENTS/ REMARKS
1.	Type of plant			
2.	Size			
3.	Quantity			
4.	Method of planting			
5.	Condition of plant			
6.	Cleanliness			
Inspect	ted by:		Contractor's re	epresentative:
Signatu Name : Date :			Signature Name : Date :	

Work Station : DEV Version No. : 01 Revision No. : 01 Date : 19/10/2020 Page : 1/1



DEVELOPMENT DIVISION

HANDING OVER FORM

PROJECT TITLE :	
	bove Works have been completed on end-user
	any) have been received.
Handad over by	Pagaiyad by
Handed over by:	Received by:
Signature of Representa	 Signature of Representative of
Development Division	End-User
Name :	Name :
Position :	Position :
Date ·	Date ·

Work Station : DEV Version No. : 02 Revision No. : 00

Date: 23/10/2017 Page: 1/2

<u>DEVELOPMENT DIVISION</u> <u>INTERNATIONAL ISLAMIC UNIVERSITY MALAYSIA</u>

EVALUATION OF CONTRACTOR'S PERFORMANCE

Name of Project	:	
Awarded Price	:	
Name of Contractor	:	
Date of Commencement	:	
Date of Completion	:	
Date of Extension (if any)	:	

		RATING (Please Circle)					
NO.	CRITERIA	Excellent	Good	Satisfactory	Poor	Very Poor	
1.	Planning/Progress	5	4	3	2	1	
2.	Effectiveness of Supervision	5	4	3	2	1	
3.	Manpower Available	5	4	3	2	1	
4.	Quality of Work/ Workmanship	5	4	3	2	1	
5.	Quality of Material Used	5	4	3	2	1	
6.	Safety Practices	5	4	3	2	1	
	Overall Rating	5	4	3	2	1	

Work Station : DEV Version No. : 02 Revision No. : 00

Date: 23/10/2017 Page: 2/2

Overall Comr	nents on the Contractor's Periori	nance:		
Note:	Minimum rating is 3 to be reco	mmended for fu	ture p	projects.
Evaluated by	:(Signature)	Verified by	:	(Signature) Director Development Division
Date	:	Date	:	

Work Station : DEV

Version No. : 01 Revision No. : 01 Effective Date : 19/10/2020

الجامعة السلومية المالين المنادة المالين المنادة المالين المنادة المالين المنادة المالين المنادة المن			DEVELOPMENT DIVISION TEL : 03-64215407 FAX : 03-64214857			
			Serial No :			
PROJECT :			DEFECT FORM			
TO FAX NO C.C. FAX NO	: DEVELOPMENT DIVISION, IIUM					
NO.	REPORT ON DEFECTS (BY E	ND-USER)		ACTION BY CONTRA	CTOR	
	DESCRIPTION OF DEFECTS	LOCATION	DATE RECTIFIED	VERIFICATION BY END-USER (SIGNATURE, NAME & STAMP)	VERIFICATION BY DEV. DIV./ CONSULTANT (SIGNATURE, NAME & STAMP)	

Reported by:	END-USER (IIUM)	Received by:	CONTRACTOR
Signature		Signature	
Name		Name	
Date		Date	